

<b>Group Scheme:</b>	<b>Works Completed under DBO Project:</b>
Baggottstown GWS	A disinfection treatment plant (capacity 95m <sup>3</sup> / day) Universal metering on the entire scheme is being completed
Ballinvreena GWS	A disinfection treatment plant (capacity 182m <sup>3</sup> / day) New spring intake developed
Ballybricken GWS	2 No disinfection treatment plants (total capacity 286m <sup>3</sup> / day) Universal metering completed on the entire scheme 1.5km of the distribution pipelines were replaced
Ballyduff GWS	A disinfection treatment plant (capacity 75m <sup>3</sup> / day)
Ballyorgan GWS:	A disinfection treatment plant (capacity 68m <sup>3</sup> / day)
Bulgaden GWS	A treatment plant consisting of filtration for Manganese along with disinfection (capacity 234m <sup>3</sup> / day) New borehole developed Universal metering completed on the entire scheme
Caherline/ Newtown GWS:	A disinfection treatment plant (capacity 366m <sup>3</sup> / day) 1.0km of distribution pipelines were replaced
Cappagh GWS:	2 No disinfection treatment plants (total capacity 312m <sup>3</sup> / day) New borehole source developed New network booster pumps installed
Carnane GWS:	A disinfection treatment plant (capacity 560m <sup>3</sup> / day) 2 No new borehole sources developed New reservoir constructed Universal metering completed on the entire scheme
Coshma/ Killeen GWS:	A treatment plant consisting of filtration for Iron and Manganese along with disinfection (capacity 210m <sup>3</sup> / day) New borehole developed
Croagh/ Farrandonnelly GWS:	A disinfection treatment plant (capacity 79m <sup>3</sup> / day) New borehole developed
Glenroe GWS:	A disinfection treatment plant (capacity 67m <sup>3</sup> / day)
Glenstal GWS:	A disinfection treatment plant (capacity 246m <sup>3</sup> / day) New borehole developed 2.7km of distribution pipelines replaced
Granagh GWS:	2 No disinfection treatment plants (total capacity 362m <sup>3</sup> / day) New borehole developed New reservoir constructed Universal metering completed on the entire scheme New network booster pumps installed 1.8km of distribution pipelines replaced
Griston GWS:	A disinfection treatment plant (capacity 112m <sup>3</sup> / day) New borehole developed
Killeedy GWS:	2 No treatment plants consisting of filtration for Iron and Manganese along with disinfection (total capacity 572m <sup>3</sup> / day) New borehole developed New reservoir constructed Universal metering completed on the entire scheme
Kilfinny GWS:	2 No disinfection treatment plants (total capacity 687m <sup>3</sup> / day) 2 No new boreholes developed New network booster pumps installed 7.8km of distribution mains replaced
Lough Gur GWS:	A disinfection treatment plant (capacity 924m <sup>3</sup> / day) Universal metering completed on the entire scheme 1.7km of distribution mains replaced

